GAS SAFETY CERTIFICATE

This form can be used as a Landlord's gas safety certificate

Page 1 of 1 Ser No. 29618

Gas Safe REGISTER 574561

Enter Company Registration Number

Engineer [redacted]

Gas Safe [redacted]

Engie Office Address
Nos Accommodation
Nescliffe Office
Sheffield
S10 3BA

Contract Number NOS
Customer Name ENGIE
Site Address Endcliffe Nursery
Glossop Rd
Sheffield
Postcode S10 3EL
Received By Signature

Landlords Details If Different
Name
Address
Postcode
Rented Accommodation YES/NO

App	Landlords appliance Yes/No	Service Inspection Repair	Appliance Details: Location	Type	Model	Serial Number	Burner Manufacturer	Flue Type (OF/RS/FL)
1	YES	SERVICE	FROGGATT AC	BOILER	Broag Remeha Quinta Pro 115	13B907135100	—	
2	YES	SERVICE		BOILER	Broag Remeha Quinta Pro 115	15098/1258920	—	
3	YES	SERVICE		BOILER	Broag Remeha Quinta Pro 115	15098/1258950	—	
4	—	—		—	—	—	—	—

General Safety Checks	Result	General Safety Checks	Result
Gas booster/compressor operating correctly (Yes /No/NA)	NA	Flue termination satisfactory (Yes/No/NA)	YES
Is there a current gas installation line diagram at primary meter (Yes/No/NA)	YES	Has a tightness test been carried out from local isolation valve (Yes/No/NA)	YES
Is the meter installation correct (Yes/No)	YES	Is gas pipework electrically bonded (Yes/No)	YES
Gas installation pipework adequately supported (Yes/No)	YES	Are adequate emergency isolation valves fitted (Yes/No)	YES
Gas installation pipework sleeved and sealed as appropriate (Yes/No)	YES	Are emergency valve handles in place and labelled (Yes/No)	YES
Is gas pipework colour coded or identified (Yes/No/NA)	YES	Do valves fail to the correct position (Yes/No)	YES
Is flue system installed in accordance with standards (Yes/No)	YES	Area clear of combustible materials (Yes/No)	YES

Ventilation

Low level free area cm² ~~or ventilation flow rate inlet m³/h~~	Actual 1,537	Required (Calculated) 1,365	
High level free area cm² ~~or ventilation flow rate extract m³/h~~	Actual 1,008	Required (Calculated) 684	
All ventilation grills clear and unobstructed (Yes/No) YES		Fans and/or flue interlocks operating correctly (Yes/No/NA) NA	

Details of any faults	Remedial Action Taken	Comments and calculations

Appliance Checks	App 1 or ~~App 1 High~~	App 2 or App 1 Low	App 3 or ~~App 2 High~~	~~App 4 or App 2 Low~~		App 1 or ~~App 1 High~~	App 2 or App 1 Low	App 3 or ~~App 2 High~~	~~App 4 or App 2 Low~~		App 1 or ~~App 1 High~~	App 2 or App 1 Low	App 3 or App 2 High	~~App 4 or App 2 Low~~
Flue flow test satisfactory (Yes/No/NA)	YES	YES	YES	—	Gas burner pressure (mbar) or heat input kW/h required	114	114	114	—	Carbon Dioxide (CO_2) (%)	9.1	9.1	9.1	—
Spillage test satisfactory (Yes/No/NA)	YES	YES	YES	—	Gas burner pressure (mbar) or heat input kW/h measured	115.8	116.7	114.5	—	Excess Air (%)	30.2	30.2	31.3	—
Air/Gas switch operating correctly (Yes/No/NA)	~~NA~~	NA	NA	—	Gas rating measured (kW/h / NA)	115.8	116.7	114.5	—	CO/CO_2 Ratio	0.0005	0.0008	0.0007	—
Flame proving devices operating correctly (Yes/No/NA)	YES	YES	YES	—	Air/gas ratio control setting (%/NA)	NA	NA	NA	—	Gross Efficiency (%)	98.9	98.9	98.9	—
Burner lock out time (seconds)	67	68	67	—	Net flue gas temperature (gross less ambient) (°C)	52	54	55	—	CO flue dilution (ppm)	NA	NA	NA	—
Temperature and limit thermostats operating correctly (Yes/No)	YES	YES	YES	—	Oxygen (O_2 %)	5.0	4.9	5.0	—	Standing pressure (mbar)	22.2	22.2	22.2	—
Heat net input rating data (kW)	114	114	114	—	Carbon Monoxide (CO)(ppm)	76	74	66	—	Working pressure (mbar)	17.0	17.0	17.0	—
										Is appliance safe for use (Yes/No)	YES	YES	YES	—
										Has a warning advice notice been raised (No or Warning notice Ser No or No's)	NO			
										Test Instrument	Apollo SP101 Q800			
										Test Instrument serial number	V300JQE5390			

Worksheet No (if used)	26639641
Checked by (office use)	
Entered on database	YES.

Declaration of gas safety - I confirm that all of the above work described on this form has been satisfactorily completed in accordance with the current Gas Safety (Installation and use) regulations, standards and procedures.

Date	10/5/20
Signature	[redacted]

White - Customer, Yellow - Service Centre, Pink - Site, Green - Engineer